

Sinking Fund Projects of 2008-2009

Removed folding partition between high school rooms 115 and 118 and built a insulated wall with metal studs and 5/8" drywall

Removed what was left of old V.C.T. tile in old kiln closet and installed new V.C.T. as well as removed old peg board and shelving from walls and painted walls and fixed lights

Painted and did minor alterations in four class rooms in High school for newly hired teachers (not all sinking funds)

Relocated 28 feet of lockers in High School to make room for show cases

Built, installed, lighted and glazed five show cases in High School commons

Installed ice maker in High School for Athletic Department

Numbered exterior doors for emergency response

Removed old asphalt and concrete behind weight room and replaced with new concrete

Replaced, repaired and painted fencing between High school and softball concessions

Renovations and cabinetry in administration office

Installation and installation materials to install 10 L.C.D. projectors

Roofing and exterior wall repairs to high school

Ceiling repair and replacement

Door repair, as well as new closers and hardware

Sinking Funds for A.D.A.A.G.

(Americans with Disabilities Act Accessibility Guidelines)

(Enforced by the Department Of Justice Attorney Generals office)

Removed concrete walk and ramp and replaced with new concrete approach at Superintendents' entrance to meet A.D.A.A.G. codes

Removed old lipped thresholds and replaced with A.D.A.A.G. acceptable ones at accessible entrances

Removed old wood hand rails from High School interior ramps and replaced with A.D.A.A.G. acceptable round metal ones.

Relocated/ installed soap dispenser, towel dispensers and grab bars as well as installed trap and valve protectors under sinks in accessible restrooms

Adjusted door closer pull weight on rest room doors.

Re designated handicapped parking spaces in parking lots including purchasing new signs, post and base

Purchase and installation of exterior and interior signs for general information and A.D.A.A.G. (including Brail) posted for restrooms and stairways.

Planning and estimating exterior pathways and play ground improvements

Planned Projects

Construct a 42" high wall between ramp and steps in High School and install new metal hand rails per A.D.A.A.G.

Renovate High School computer class room

Continuing A.D.A.A.G. improvements in rest rooms, signage, accessible routes, pathways and entrances.